



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/CSR-08/107s/CUBE/2016-17

24.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

- * Customer : Asst. Executive Engineer, Project Sub Division, Dasarahalli Zone, BBMP, Bangalore.
- * Agency : Technical Manager, KRIDL, Bangalore.
- * Name of the work : Construction of Park on Pipeline Road from Vijayashree School to Janapriya Apartment Hesaraghatta Main Road Ward No.14, BBMP, Bangalore.
- * Reference : EE/PD/DZ/WO/15/2015-16 Dated: 28.03.2016
- * Sample ID : Cement Concrete
- Size of cubes : 150mmx150mmx150mm
- Cross Sectional Area : 22500 mm²
- Technical Reference : IS: 516-1959 (Reaffirmed 2008)
- * Grade of Concrete : M₁₅
- Compressive Strength as on : 28th day
- Sample Received on : 24.09.2016



Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	27.08.2016	24.09.2016	8.103	365.3	16.24
2	27.08.2016	24.09.2016	8.239	376.3	16.72
3	27.08.2016	24.09.2016	8.325	389.6	17.32

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

AE - (P)

pl. Verify & put up *****

VISHWANATH C.
Quality Manager

Ravi.N.K.
- AE Project

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakti Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com